



Project Office
RFK Stadium Lot 6

C St NE Implementation
DC CONTRACT NO. DCKA-2020-C-0056
FAP No.: CM- 2020 (018)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT

08/23/2021 – 08/27/2021

Project Website: www.cstne.com

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of improving the existing streetscape and safety for pedestrians and cyclists. The project plans to mill and overlay the pavement surface, reconstruct sidewalks as needed, and install bulb-outs and bus pads, crosswalks, pavement marking and wheelchair ramps. Streetlights, traffic signals and drainage structures will be upgraded. Other design elements considered for the project are LID elements and intersection improvements. The project will upgrade the bike facilities from bike lanes to protected bike lanes, add more pedestrian crossings, and ensure the street complies with the Americans with Disabilities Act (ADA).

This project is 83% Federally Funded and 17% District-Funded. DDOT selected Anchor construction corporation. as the contractor and awarded the \$15,995,763.50 contract on February 17th, 2021. DDOT issued notice to proceed with contract work to Anchor construction corporation with work to begin on April 26th, 2021 and a substantial completion date of September 28th, 2022

Jacobs is providing Construction Management and Inspection services. DDOT issued a task order to Jacobs on February 12th, 2021 that will expire on October 15th, 2022.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Work this week was performed during the day on date, August 23rd, 2021 thru date August 27th, 2021. Work included the CM Agent Team organizing, chairing, and participating in meetings with DDOT, Anchor Construction, WGL, creating and revising meeting minutes, reviewing IDR's, reviewing design plans, reviewing specifications, reviewing RFI's, reviewing submittals, updating submittal and RFI logs, reviewing the monthly schedule update, reviewing quantities, drafting correspondence on DDOT's behalf, and answering various DDOT and Contractor queries.

The Contractor performed the following construction activities this week.

Monday 08/23/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – S&J
 - Backfill manhole M6-10
- C St NE 1800 Block – S&J
 - Backfill manhole M6-10
- C St NE 1800 Block – Anchor
 - Remove existing trees, install tree protection

Tuesday 08/24/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – Grate Line Construction
 - Saw cut and excavation for M6-3
- C St NE 1800 Block – S&J
 - Install manhole frame, cover, and temporary asphalt at M6-10



- C St NE & 21st St – Anchor
 - Install 15" RCP between M8-7 to M8-2

Wednesday 08/25/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – Grate Line Construction
 - Install manhole M6-3
- C St NE 1800 Block – S&J
 - Excavate for inlet I7-3
- C St NE & 21st St – Anchor
 - Saw cut and excavate for inlet I8-7

Thursday 08/26/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – Grate Line Construction
 - Backfill manhole M6-3 with CR-6
 - Excavate for RCP between M6-3 and M6-4
- C St NE 1800 Block – S&J
 - Excavate for inlet I7-3
- C St NE & 21th St – Anchor
 - Backfill inlet I8-7 with CR-6

Friday 08/27/2021

CM

- Verified & inspected Contractor work activities

Contractor

- C St NE 1800 Block – Grate Line Construction
 - Excavate and place 18" RCP between M6-3 and M6-4
- C St NE 1800 Block – S&J
 - Install and backfill inlet I7-3 with CR-6
- C St NE & 21th St – Anchor
 - Excavate for 15" RCP between I8-7 and M8-4

3. PHOTOS OF WORK PERFORMED THIS PERIOD



1800 Block C St NE– M6-10 excavation



1800 Block C St NE – Tree Removal



1800 Block C St NE– M6-10 cover and tempoary asphalt



1800 Block C St NE – M6-3 excavation



C St NE & 21st St – M8-7 to M8-2 15" RCP instllation



1800 Block C St NE – I7-3 excavation

 <p>Aug 25, 2021</p>	 <p>Aug 25, 2021, 22nd St NE, Washington DC 20002, US</p>
<p>1800 Block C St NE– Manhole M6-3 installation</p>	<p>C St NE & 21st St – Inlet I8-7 excavation</p>
 <p>Aug 26, 2021</p>	 <p>Aug 26, 2021, 272–286 21st St NE, Washington DC 20002, US</p>
<p>1800 Block C St NE– Manhole M6-3 backfill</p>	<p>C St NE & 21st St – Inlet I8-7 backfill</p>
 <p>Aug 26, 2021</p>	 <p>Aug 27, 2021, 272–286 21st St NE, Washington DC 20002, US</p>
<p>1800 Block C St NE–M6-3 to M6-4 excavation</p>	<p>C St NE & 21st St – I8-7 to M8-4 excavate</p>



1800 Block C St NE- 18" RCP between M6-3 to M6-4



1800 Block C St NE- I7-3 backfill